BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

	Name of Work	Improvements to footpaths on Vidyaranyapura Main road both sides from Nanjappa Circle Devi Circle GKVK road in Ward No.09 in Vidyaranyapura Sub Division
	Estimate cost / Amount	Rs.200.00Lakhs
	Name of Contractor	Sri.E.Ramesh Anand
	Amount of Contract	Rs.129.32 Lakhs
	Agreement No	66/2017-18
	No. and date under which the work order has been issued	66/2017-18 Dated:28-09-2017
	Time limit originally fixed for completion	10 Months
	Date of application by the contractor for granting extension	3 Months,
	Date of receipt of application in the sub-division office	AEE Project (YNK.)
	Extension granted if any:	Nil
	1. From	—
	2. From	Nil
III	Work carriedout by the contractor during the original period stipulated in contract	80% of the work completed
12	Work carriedout during the first period of extension	- 95% Compl.
13	Work carriedout during and extension	- —
14	Time now applied for	3 Months

15	Date of recommending time limit applied	26-03-2018
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	20% Balance Work
18	Probable time required for completion of remaining work	26-03-2018
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Due to Pole shifting from BESCOM Department the work had to be stopped and the site handing over was delayed. Hence requested for EOT without any penalty.
22	Recommendation of Executive Engineer	Due to Pole shifting from BESCOM Department the work had to be stopped and the site handing over was delayed. Hence requested for EOT without any penalty.

Assistant / ~~Junior~~ Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP